

Annual Procurement Plan 2021-2022

Name of the Project: মেংলা বন্দরের দক্ষতা বৃদ্ধিকরণ।

Estimated Cost: Tk. 601654.90 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
S1	Consultancy		L.S.	QCBS	CCGP	Indian LOC-3	8258.20	Planned Dates	30/10/21	15/12/21	31/12/21	15/01/22	22/02/22	31/03/22	15/04/22		30/06/24
								Planned Days		46	16	15	38	37	15	167	806
								Actual Dates									
	Total Value of Service						BDT 8258.20										

31/07/21
11.8.2021
প্রকল্প পরিচালক

Md. Intiaz Hossain
(Engineering & Development)
(Joint Secretary) And
Project Director
Tation of Murgha Port Project
Sempu Port Authority
Sempu, Bangladesh

Annual Procurement Plan 2021-22

Name of the Project: মোংলা বন্দরের সক্ষমতা বৃদ্ধিকরণ।

Estimated Cost: Tk. 601654.90 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
S1	Consultancy		L.S.	QCBS	CCGP	Indian LOC-3	8258.20	Planned Dates	30/10/21	15/12/21	31/12/21	15/01/22	22/02/22	31/03/22	15/04/22		30/06/24
								Planned Days		46	16	15	38	37	15	167	806
								Actual Dates									
	Total Value of Service						BDT 8258.20										


 11.8.2021
 প্রকল্প পরিচালক

Md. Intiaz Hossain
 (Engineering & Development)
 Joint Secretary and
 Project Director
 Union of Murgala Port Project
 Murgala Port Authority
 Dhaka, Bangladesh

Annual Procurement Plan 2021-2022

Name of the Project: মোহলা বন্দরের সক্ষমতা বৃদ্ধিকরণ।

Estimated Cost: Tk. 601654.90 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
G1	L1	Jeep	সংখ্যা	1	OTM (NCT)	MPA	GoB	193.00	Planned Dates	31/08/2021	12/10/2021	20/10/2021	25/10/2021	31/10/2021	05/11/2021		31/12/2021	
		Motor Cycle	সংখ্যা	6					Planned Days		42	08	05	06	05	66	56	
		Pick up	সংখ্যা	2					Actual Dates									
G2	L1	Photocopy machine	সেট	5	LTM	MPA	GoB	40.00	Planned Dates	15/08/2021	31/08/2021	05/09/2021	10/09/2021	15/09/2021	20/09/2021		31/10/2021	
		Computer, Laptop with printer and fax machine	সেট	5					Planned Days		16	05	05	05	05	36	41	
									Actual Dates									
	L2	Office equipment and furniture		L.S.	OTM (NCT)	MPA	GoB	520.00	Planned Dates	30/06/2023	21/07/2023	19/08/2023	04/09/2023	11/09/2023	09/10/2023		09/04/2024	
								Planned Days		21	29	16	7	28	101	180		
								Actual Dates										

স্বাক্ষরিত

31/08/21
11.8.2021
প্রকল্প পরিচালক

Md. Mubiz Hossain
Joint Secretary and
Project Director
Ministry of Water Resources
and Power Development
Government of Bangladesh

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
G7	L1	Tug Boat	Nos.	2	LTM	CCGP	Indian LOC-3	16400.00	Planned Dates	15/05/2022	30/06/2022	15/07/2022	20/08/2022	30/08/2022	13/09/2022	30/06/2023	
									Planned Days		46	15	36	10	13	120	290
									Actual Dates								
	L2	Pilot Dispatch Boat	Nos.	2	LTM	CCGP	Indian LOC-3	15400.00	Planned Dates	01/05/2022	29/06/2022	14/07/2022	14/08/2022	19/08/2022	29/09/2022		30/06/2023
									Planned Days		59	15	31	05	10	120	274
		Pilot Boat	Nos.	2													
L3	Mother Survey Vessel	No.	1	LTM	CCGP	Indian LOC-3	20100.00	Planned Dates	15/06/2022	14/08/2022	29/08/2022	29/09/2022	04/10/2022	14/10/2022		30/05/2022	
								Planned Days		59	15	31	05	10	120	229	
								Actual Dates									
L4	Buoy Laying vessel	No.	1	LTM	CCGP	Indian LOC-3	20100.00	Planned Dates	15/07/2022	12/09/2022	27/09/2022	28/10/2022	02/11/2022	12/11/2022		31/05/2023	
								Planned Days		59	15	31	05	10	120	200	
								Actual Dates									
	Total Value of goods						52653.00										

31/05/23
11.8.2021
প্রকল্প পরিচালক

MC MIAZ HOSSAIN
(Engineering & Development)
Joint Secretary and
Project Director
Ministry of Works and Public
Works, Dhaka
Bangladesh

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
W6	L1 Multistoried Buildings for Staffs																
		Type A (2*850 sqm -14 storey) (including material test, health occupational, EMP, Temporary works etc.)			LTM	CCGP	Indian LoC-3	10459.32	Planned Dates	15/07/2022	12/09/2022	27/09/2022	28/10/2022	02/11/2022	12/11/2022		31/05/2023
		Type B (3*700 sqm -14 storey) (including material test, health occupational, EMP, Temporary works etc.)						12918.00	Planned Days		59	15	31	05	10	120	200
	Total:						BDT 23377.32	Actual Date									

১১.৮.২০২১

প্রকল্প পরিচালক

Joint Secretary
Engineering & Construction
Joint Secretary and
Project Director
Ministry of Water Resources
Government of Bangladesh
Dhaka

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
W8	L1	Geological Survey and Exploration Cost	Per Bore	6	LTM	MoS	Indian LoC-3	9.00										
		Building Expansion and construction	sqm.	8500				3230.00	Planned Dates	15/07/2022	12/09/2022	27/09/2022	28/10/2022	02/11/2022	12/11/2022		31/05/2023	
		Environmental Management Plan (EMP)		L.S.				15.00	Planned Days		59	15	31	05	10	120	200	
		Occupational health, safety and insurance		L.S.				18.90	Actual Dates									
		Material testing		L.S.				3.78										
		Mobilization and demobilization		L.S.				56.69										
	Total:						BDT 3333.37											

৩১/০৮/২১
11.8.2021
প্রকল্প পরিচালক

Md. Anis Hossain
Project Secretary and
Project Director
Toson of Shyamba Port Project
Bangladesh Port Authority
Bangladesh

Package No.	Description of Procurement items as per DFP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17						
W12	LI	Expansion of main road upto 6 lane			LTM	CCGP	India LOC-3															
		Land formation and foundation treatment\	sqm	209090.91				6900.00														
		Subgrade																				
		Base Type-1	cum	123538				1505.80														
		Base Type-1 (for shoulder & Verge)	cum	51599				4680.20														
		RCC Work	cum	15925				1365.10	Planned Dates	15/05/2022	30/06/2022	15/07/2022	20/08/2022	30/08/2022	13/09/2022					30/06/2023		
		Reinforcement	cum	55370				11440.80	Planned Days		46	15	36	10	13	120	290					
		Cutting and related work	Ton	2388.2				1552.30	Actual Dates													
		Service Land	cum	180900				900.00														
		Drainage & Culvert	sqm	10000				300.00														
		Road Marking (Centre)	m	7000				15.00														
		Road Marking (Edge)	m	7000				66.10														
		Traffic Sign	No	14				1.40														
		Sign Post	No	15				0.60														
Concrete Kilometer Post	No	6	0.90																			
Public Works		LS	1400.00																			

3/8/24
4.8.2024
প্রকল্প পরিচালক

Md. Muzeeq Hossain
Officer (Engineering & Development)
District Engineering and
Projects Director
Division of Road & Transport
Cuttack, Odisha

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Power supply and lighting															
	Light Post	No	300				540.00									
	Others		LS				180.00									
	Diversion works		LS				1812.00									
	Speed Management and Security Control System		L.S.				40.00									
	Under Vehicle Inspection System	Nos.	3				36.00									
	Environmental Management Plan (EMP)		L.S.				100.00									
	Occupational health, safety and insurance		L.S.				167.80									
	Material testing		L.S.				33.60									
	Mobilization and demobilization		L.S.				503.50									
	Temporary works		L.S.				50.30									
	Total Value of Works						BDT 33391.40									

২৩/৮/২১
11.8.2021
প্রকল্প পরিচালক


Md. Anwarul Hossain
(Engineering & Management)
Joint Secretary and
Project Director
Tribal Development Project
Tribal Development Authority
Dhaka

Annual Procurement Plan 2021-22

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S1	পরামর্শক নিয়োগ		খোক	উন্মুক্ত দরপত্র পদ্ধতি (আন্তর্জাতিক দরপত্র)	মবক	GoB	Tk. ৪৯০.৬২	Planned Dates	25/08/20	09/10/20	20/11/20	10/12/21	25/12/21	10/01/21	15/01/21	20/01/21		30/06/22
								Planned Days		45	42	15	15	16	5	5	143	526
								Actual Dates	29/11/20	01/02/21	14/03/21	25/04/21	02/05/21	06/05/21	09/05/21	24/05/21		
	Total Value of Service						BDT Tk. ৪৯০.৬২											



 প্রকল্প পরিচালক
 প্রকল্প পরিচালক
 মোংলা বন্দরের জন্য
 সহায়ক জলযান সংগ্রহ প্রকল্প

Annual Procurement Plan 2021-22

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
G1	পাইলট মাদার ভেসেল	সংখ্যা	১	উনুক দরপত্র (আন্তর্গাতিক)	সিসিজিপি	GoB	১৯১২৮.০০	Planned Dates	30/09/21	14/11/21	14/12/21	13/01/22	20/01/22	10/02/22		10/02/24	
								Planned Days		45	30	30	07	21	133	730	
								Actual Dates									
G2	টাগবোট (অফ দা সেক্স/নিউ কমপ্লেকশন)	সংখ্যা	২		সিসিজিপি			২০৫৪৮.০০	Planned Dates	12/08/21	26/09/21	26/10/21	25/11/21	28/11/21	19/12/21		19/06/23
									Planned Days		45	30	32	02	21	130	547
									Actual Dates								
G3	সার্চ এন্ড রেসকিউ ভেসেল	সংখ্যা	১		নৌপম			৮৮৩৮.০০	Planned Dates	20/09/21	17/11/21	07/12/21	06/01/22	13/01/22	03/02/22		02/02/23
									Planned Days		48	30	30	07	21	136	365
									Actual Dates								
G4	সার্ভে এন্ড রিসার্চ ভেসেল	সংখ্যা	১		সিসিজিপি			১১৩৪৪.০০	Planned Dates	20/09/21	17/11/21	07/12/21	06/01/22	13/01/22	03/02/22		03/02/24
									Planned Days		48	30	30	07	21	136	730
									Actual Dates								
G5	ক্যা লেইং ভেসেল	সংখ্যা	১		সিসিজিপি			১২৬৬৭.০০	Planned Dates	22/08/21	06/10/21	04/11/21	05/12/21	09/12/21	30/12/21		30/06/23
									Planned Days		45	29	31	04	21	130	547
									Actual Dates								
Total Value of goods							৭৫২৯৫.০০										




 প্রকল্প পরিচালক

Annual Procurement Plan 2021-22

Name of the Project: Installation of Surface Water Treatment Plant for Mongla Port.

Estimated Cost: Tk. 2472.50 Lac


Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
W1	Installation of Surface Water Treatment Plant	Nos.			MoS	GoB	2307.84	Planned Dates									
								Planned Days			54	89	15	7	22	187	593
								Actual Dates		20-04-19	12-06-19	09-09-19	24-09-19	01-10-19	23-10-19		
Total Value of Works							BDT Tk. 2307.84										


 প্রকল্প পরিচালক
 অনুপম কুমার
 প্রকল্প পরিচালক
 মেম্বার বোর্ডের কার্যালয়
 জাতীয় উন্নয়ন প্রকল্প ইকো-ডেভেলপমেন্ট
 মেম্বার, বাংলাদেশ

Annual Procurement Plan 2021-22

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel.
Estimated Cost: Tk. 79372.80 Lac


Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	ড্রেজিং (কাটার সাকশান ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	১৫৭.৭৫	আন্তর্জাতিক উন্মুক্ত দরপত্র পদ্ধতি (আইসিটি)	সিসিজিপি	জিওবি	৪৪১৬৯.৫০	Planned Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		30/05/22
	ড্রেজিং (ট্রেইলিং সাকশান হপার ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	৫৮.৩৪				২৯১৭১.০০	Planned Days		46	17	86	10	12	171	546
	ডাইক নির্মাণ	লক্ষ ঘনমিঃ	২.০০				২৭৬.৩৬	Actual Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		30/06/22
	জিওটিউব ডাইক নির্মাণ	লক্ষ ঘনমিঃ	০.৫০				১৭৯১.৫০									
	পূর্তকাজের মোট ক্রয় মূল্য						৭৫৪০৮.৩৬									


 ১৮/১১/২০
 প্রকল্প পরিচালক
 শেখ শওকত আলী
 প্রকল্প পরিচালক
 মোংলা কলর চ্যানেলের ইনার
 বারে ড্রেজিং প্রকল্প

Annual Procurement Plan 2021-22

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel
Estimated Cost: Tk. . 79372.80 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SI	হাইড্রোলিক বিশেষজ্ঞ দ্বারা পর্যবেক্ষণ		L.S.	QCBS	চেয়ারম্যান, মবক	GoB	300.00	Planned Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20		10/11/22
								Planned Days		39	55	42	10	11	27	15	199	698
								Actual Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20		10/11/22
	Total Value of Service						BDT Tk. 300.00											


১৮/০৮/২০


প্রকল্প পরিচালক
শেখ শওকত আলী
প্রকল্প পরিচালক
মোংলা বন্দর চ্যানেলের ইনার
বারে ড্রেজিং প্রকল্প

Annual Procurement Plan 2021-22

Name of the Project: Procurement of Essential Equipment for Mongla Port.

Estimated Cost: Tk. 43352.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
জি ১	লট ১ মোবাইল হারবার ক্রেন (১৪ সারির কন্টেইনার হ্যান্ডলিং উপযোগী)	সংখ্যা	৩	OTM (ICT)	CCGP	GoB	12750.00	Planned Dates	06.07.19	23.09.19	26.11.19	26.02.20	16.03.20	20.04.20		13-03-21	
								Planned Days		78	64	92	18	35	287	450	
								Actual Dates	06.07.19	23.09.19	26.11.19	26.02.20	16.03.20	20.04.20			
	লট-২ ৫০ টন ক্ষমতা সম্পন্ন মাল্টিপারপাস ক্রেন (১০ মিটার রেডিয়াস)	সংখ্যা	২					6370.00	Planned Dates	06.07.19	23.09.19	26.11.19	26.02.20	16.03.20	20.04.20		21-01-21
									Planned Days		78	64	92	18	35	287	400
									Actual Dates	06.07.19	24.09.19	26.11.19	26.02.20	16.03.20	20.04.20		
	লট- ৩ ৩০ টন ক্ষমতা সম্পন্ন মোবাইল ক্রেন (৫ মিটার রেডিয়াস)	সংখ্যা	২					1183.00	Planned Dates	06.07.19	23.09.19	26.11.19	26.02.20	16.03.20	20.04.20		16-05-21
									Planned Days		78	64	92	18	35	287	180
									Actual Dates	06.07.19	25.09.19	26.11.19	26.02.20	16.03.20	20.04.20		
জি ২	লট ১ স্ট্রাডেল ক্যাব্রিয়ার	সংখ্যা	১০	OTM (ICT)	MoS	GoB	8053.50	Planned Dates	06.07.19	26.09.19	26.11.19	23.01.20	13.02.20	12.03.20		21-01-21	
								Planned Days		42	22	32	07	28	131	400	
								Actual Dates	06.07.19	26.09.19	26.11.19	23.01.20	13.02.20	12.03.20			
জি ৩	লট ১ ৯ টন ক্ষমতা সম্পন্ন এম্পটি কন্টেইনার হ্যান্ডলার	সংখ্যা	৫	OTM (ICT)	Chairman	GoB	2934.75	Planned Dates	25.07.19	04.09.19	26.09.19	28.10.19	04.11.19	02.12.19		24-02-21	
								Planned Days		42	22	32	07	28	131	450	
	কন্টেইনার মুভার	সংখ্যা	৪					Actual Dates	04.10.19	27.11.19	20.01.20	03.02.20	13.02.20	12.03.20			


 ২৭/০৬/২০২১

প্রকৌশলী/সিনিয়র ইঞ্জিনিয়ার/বিস্তারিত
 উপ-প্রকৌশলী/সিনিয়র ইঞ্জিনিয়ার/বিস্তারিত
 মোঃ জায়েদ আলী, চেয়ারম্যান, বাংলাদেশ
 প্রকৌশলী/সিনিয়র ইঞ্জিনিয়ার/বিস্তারিত
 "মোবাইল হারবার ক্রেন, স্ট্রাডেল ক্যাব্রিয়ার, এম্পটি কন্টেইনার হ্যান্ডলার, কন্টেইনার মুভার"
 নং: ২৭/০৬/২০২১

Package No.	Description of Procurement items as per DPP	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est'd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
জি ৪	লট-১ ৩০ টন ক্ষমতা সম্পন্ন ফর্কলিফট ট্রাক	সংখ্যা	২	OTM (ICT)	MoS	GoB	928.20	Planned Dates	01.09.19	14.10.19	06.11.19	08.12.19	12.12.19	07.01.20	131	270
								Planned Days		42	22	32	07	28		
								Actual Dates	28.10.19	24.12.19	20.01.20	24.03.20	05.04.20	11.05.20		
	লট-২ ৩ টন লো মাস্ট ফর্কলিফট ট্রাক	সংখ্যা	১৫	OTM (ICT)	MoS	GoB	659.75	Planned Dates	01.09.19	14.10.19	06.11.19	08.12.19	12.12.19	07.01.20	131	270
								Planned Days		42	22	32	07	28		
								Actual Dates	04.10.19	20.11.19	20.01.20	24.03.20	05.04.20	11.05.20		
	লট-৩ ৫ টন ক্ষমতা সম্পন্ন লো-মাস্ট ফর্কলিফট ট্রাক	সংখ্যা	৪	OTM (ICT)	MoS	GoB	1310.40	Planned Dates	01.09.19	14.10.19	06.11.19	08.12.19	12.12.19	07.01.20	131	270
								Planned Days		42	22	32	07	28		
								Actual Dates	28.10.19	11.12.19	19.01.20	24.03.20	05.04.20	10.05.20		
	লট-৪ ৪২ টন ক্ষমতা সম্পন্ন ভেরিয়াবেল রিচ ট্রাক	সংখ্যা	২	OTM (ICT)	MoS	GoB	1310.40	Planned Dates	01.09.19	14.10.19	06.11.19	08.12.19	12.12.19	07.01.20	131	270
								Planned Days		42	22	32	07	28		
								Actual Dates	28.10.19	11.12.19	19.01.20	24.03.20	05.04.20	10.05.20		
লট-৫ কন্টেইনার ড্রেইলারসহ টার্মিনাল ট্রাক্টর	সেট	১৫	OTM (ICT)	MoS	GoB	1957.50	Planned Dates	01.09.19	14.10.19	06.11.19	08.12.19	12.12.19	07.01.20	131	270	
							Planned Days		42	22	32	07	28			
							Actual Dates	28.10.19	12.12.19	20.01.20	24.03.20	05.04.20	10.05.20			


 প্রকল্প পরিচালক
 ২৩/১১/২০২২

Annual Procurement Plan 2021-22

Name of the Project: Procurement of Essential Equipment for Mongla Port.

Estimated Cost: Tk. 43352.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
জি ৫	লট-১ ১০-১২ টন ক্ষমতা সম্পন্ন রোড রোলার	সংখ্যা	২	OTM (ICT)	Chairman	GoB	1492.40	Planned Dates	22.08.20	07.10.20	22.10.20	29.10.20	01.11.20	30.11.20		19.10.21
			২					Planned Days		42	21	30	07	28	128	270
			২					Actual Dates	10/02/21	08/04/21	10/06/21	20/06/21	20/06/21	29/06/21		27/12/21
			৪													
লট-২	ওয়েল্ডিং	সংখ্যা	১	OTM (ICT)	Chairman	GoB	200.00	Planned Dates	22.08.20	08.10.20	22.10.20	29.10.20	01.11.20	30.11.20		19.10.21
								Planned Days		42	21	30	07	28	128	270
								Actual Dates	10/02/21	28/04/21	22/06/21	27/06/21	27/06/21	29/06/21		27/11/21
	Total Value of Goods						BDT 37839.50									


 ১০/০৬/২০২১
 প্রকল্প পরিচালক

Annual Procurement Plan 2021-22

Name of the Project: Installation of Vessel Traffic Management and Information System (VTMIS).

Estimated Cost: Tk. 5632.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time-Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G1	Procurement and Installation of VTMIS with related service for Mongla Port	সেট	১	ICT	MoS	GoB	3897.00	Planned Dates	15/06/18	08/08/18	20/09/18	15/10/18	20/10/18	17/11/18		31/12/21
								Planned Days		55	43	25	36	28	187	955
								Actual Dates	15/06/18	08/08/18	22/10/18	06/10/19	07/01/19	20/01/19		31/12/21
	Total Value of Goods Procurement						BDT 3897.00									


 প্রকল্প পরিচালক
 Md. Mamunur Rashid Pramanik
 Project Director (VTMIS)
 Mongla Port Authority

Annual Procurement Plan 2021-22

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তনা।
Estimated Cost: 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
SI	কন্সাল্টেঙ্গি (ডিজাইন এবং সুপারভিশন)	জনমাস	৮৩	কিউসি বিএস	নৌপম	GoB	Tk ২৪২.৭৫	Planned Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21		30/06/22	
								Planned Days		53	29	27	42	28	02	6	187		
								Actual Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21			
SI	ক্লাসিফিকেশন নোশাইটি নিয়োগ	থোক	OTM	চেয়ারম্যান, মবক	GoB	Tk ১২৫.০০	Planned Dates	15/12/21	28/01/22	28/02/22	15/03/22	01/04/22	16/04/22	26/04/22	01/05/22			30/06/23	
							Planned Days		44	31	15	16	15	10	05	136			
							Actual Dates												
	Total Value of Service						BDT Tk. 367.75												

* প্রকল্প মেয়াদে বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।


 ১/৪/২১
 প্রকল্প পরিচালক
 Cdr Sheikh Fakhar Uddin
 Harbour Master
 &
 Project Director (EMWSOM)


Annual Procurement Plan 2021-22

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তনা।

Estimated Cost: Tk. 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
G1	Lot-1	তেল অপসারণকারী ভেসেল	সংখ্যা	১	ওটিএম (আইসিটি)	নৌপম	৬৮০২.০৫	Planned Dates	01/01/22	02/03/22	28/03/22	17/04/22	22/04/22	07/05/22		30/06/23		
		বুম, ক্লিনার ও অন্যান্য যন্ত্রপাতি	প্যাকেজ	১			২০৫৫.০০	Planned Days		60	26	20	05	15	126	419		
	Lot-2	সেল প্রপেল্ড বার্জ	সংখ্যা	১	ওটিএম (আইসিটি)	নৌপম	GoB	১২৫০.০০	Planned Dates	15/01/22	17/03/22	12/04/22	02/05/22	07/05/22	22/05/22		30/06/23	
		সার্ভিস টাগ বোট	সংখ্যা	১				২০০০.০০	Planned Days		61	26	20	05	15	127	404	
মুরিং গিয়ারসহ পন্থুন		সংখ্যা	১	১৫০.০০				Actual Dates										
	ডাম্প বার্জ	সংখ্যা	২				১২৫০.০০											
G2	Lot-1	ফকলিফট	সংখ্যা	১	ওটিএম (আইসিটি)	চেয়ারম্যান	GoB	৪৫.০০	Planned Dates	15/05/22	15/07/22	10/08/22	25/08/22	30/08/22	14/09/22		30/06/23	
		মোবাইল ক্রেন	সংখ্যা	২				২৫০.০০										
		ওয়ার্কশপ ক্রিনিং ইকুইপমেন্ট	সংখ্যা	১				১২৮.৫০	Planned Days		61	26	15	05	15	122	289	
		ইয়ার্ড ক্রিনিং ইকুইপমেন্ট	সংখ্যা	১				৪৫৮.৭০										
		ডাম্প ট্রাক	সংখ্যা	২				২০০.০০	Actual Dates									
		কন্টেইনার (টিইউজ)	সংখ্যা	৫				৩৬.০০										
		কন্টেইনার (৫ ঘনমিটার)	সংখ্যা	৫				১৫.০০										
		কন্টেইনার (২০০লিটার)	সংখ্যা	৫০				১৫.০০										

* প্রকল্প মেয়াদ বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।


 ১১/৪/২১
 প্রকল্প পরিচালক
 (স্বাক্ষরিত)
 (স্বাক্ষরিত)
 (স্বাক্ষরিত)

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertis e Tender	Tender Opening	Tender Evaluati on	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G3	Lot-1	উপকেন্দ্র এবং জেনারেটর	সংখ্যা	১	ওটিএম (এনসিটি)	ডেয়ারম্যান	২২৫.০০	Planned Dates	22/08/22	22/04/22	18/09/22	28/09/22	03/10/22	13/10/22		30/06/23
		ইলেকট্রিকেশন	খোক	খোক			২০.০০	Planned Days		61	26	10	05	10	112	403
							Actual Dates									
G4	Lot-1	বর্জ্য সংগ্রহকারী জলযান	সংখ্যা	১	ওটিএম (আইসিটি)	সিসিডিপি	১০০৬১.২৬	Planned Dates	01/02/22	03/04/22	29/04/22	03/06/22	18/06/22	03/07/22		30/06/23
		পোর্ট রিসিপিশন ফ্যাসিলিটিজ	প্যাকে জ	১			১২১৬২.৫০	Planned Days		61	26	35	15	15	153	362
					Actual Dates											
	Lot-2	শেড	বর্গমিঃ	২০০	ওটিএম	প্রকল্প পরিচালক	১০০.০০	Planned Dates	30/11/21	30/01/22	25/02/22	12/03/22	27/03/22	06/04/22		30/06/23
		বার্ন হাউজ	বর্গমিঃ	৩০০			১০৫.০০	Planned Days		61	26	15	05	10	117	450
					Actual Dates											
G5	Lot-1	পিকআপ ভ্যান		১	ওটিএম	প্রকল্প পরিচালক	৫০.০০	Planned Dares	30/09/21	12/11/21	28/11/21	12/12/21	17/12/21	27/12/21		31/03/22
								Planned Days		43	16	10	5	10	84	90
								Actual Dates								
G6	Lot-1	স্ট্রাকচারাল এনইডি মনিটর (১৫x ৩০ বর্গফুট)	সংখ্যা	১	ওটিএম	প্রকল্প পরিচালক	৮০.০০	Planned Dates	15/01/22	01/03/22	16/03/22	26/05/22	31/03/22	10/04/22		09/07/22
								Planned Days		45	15	10	5	10	85	90
								Actual Dates								
Total:							৩৬৯০৯.০									

* প্রকল্প মেয়াদ বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।


 Cdr Sheikh Farhad Uddin
 Harbour Master
 &
 Project Director (EMWSUM)


Annual Procurement Plan 2021-22

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তনা।

Estimated Cost: Tk. 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	জেটি (৫০x৩০ বর্গমিঃ)	বর্গমিঃ	১৫০০	ওটিএম	চেয়ারম্যান মবক		১৫০০.০০	Planned Dates	31/12/21	19/02/22	11/03/22	21/06/22	26/06/22	06/07/22		30/06/23
								Planned Days		50	20	10	05	10	95	359
								Actual Dates								
W2	সংযোগ রাস্তা এবং ইয়ার্ড নিরাপত্তা প্রাচীর		খোক	ওটিএম	চেয়ারম্যান মবক	জিওবি	৭০০.০০	Planned Dates	31/12/21	19/02/22	11/03/22	21/06/22	26/06/22	06/07/22		30/06/23
								Planned Days		50	20	10	05	10	95	359
								Actual Dates								
Total Value of Works							BDT Tk. 2280.00									


* প্রকল্প মেসার্স বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।


 প্রকল্প পরিচালক
 CO-3 - P. V. Karmal, LGD
 Master
 Project Director (EMNSO)

Annual Procurement Plan 2021-22

Name of the Project: Strategic Master Plan for Mongla Port.
Estimated Cost: Tk. 530.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
S1	Strategic Master Plan for Mongla Port	-	L.S.	Single Source Selection Method	PD	Own Source of MPA	Tk. 530.00	Planned Dates	22/02/17	27/11/17	30/01/18	31/07/18	02/08/18	31/10/18	08/11/18	24/07/19		30/06/22	
								Planned Days		278	65	182	02	89	08	256	880	1066	
								Actual Dates	22/02/17	27/11/17	30/01/18	31/07/18	02/08/18	31/10/18	08/11/18	24/07/19		30/06/22	
	Total Value of Service						BDT Tk. 530.00												


 11.08.2021
 প্রকল্প পরিচালক
 জাতীয় অর্থনৈতিক পরিষদের কার্যালয়
 ও প্রকল্প পরিচালক
 জাতীয় অর্থনৈতিক পরিষদের কার্যালয়
 ঢাকা, সোহরা।